

Site Report from Angola

A TEC provides know-how for cement plant erection in Angola.



The Angolan cement producer Nova Cimangola is building a new 5000 tpd cement plant in an undeveloped part of Angola at the moment. Due to a lack of experience in a project of such scale A TEC was awarded the overall project management. Since preparing the tender A TEC coordinates all aspects and supervises the erection. Dino Valdgoni and his team of five engineers are continuously on site to monitor the establishment technically and ensure that both the schedule and the technical specifications are adhered to. They optimize the construction process

with an eye for detail and an understanding of the whole. In addition A TEC leads a supplier quality assurance and ensures a smooth process.

„The project started in 2013 with a first visit to supervise the soil investigation“, says Dino Valdgoni. „Since 2015 site controls and inspections are part of our daily routine. After hard days on site we have to take care of administrative tasks in the evening or on weekends“, describes Valdgoni.



To this day the soil investigation, levelling and piling sub-projects are finished. Also 50% of civil works on site are finished as almost 90 % of technical documentation control. Nearly all equipment is delivered on site and the mechanical erection will start in following weeks.